

## 熊石漁港ふれあい広場舗装工事

< 土 工 >

# 土積精算書

## 熊石漁港ふれあい広場舗装工事

[illegible]

# 土 積 調 書 (本線土工)

熊石漁港ふれあい広場舗装工事

土質 区分	測 点	距 離	破 差	平均断面積		土 積				横 断 流 用 土			工 区 内 流 用 盛 土								運 搬 土				摘要	
						掘 削			盛 土				縦 断 流 用 土				そ の 他 流 用 土				捨 土		盛 土			
				掘 削 (CA1)	盛 土 (BA)	土 量	流用率	補正 土量	土 量	土 量	残 土	不足土	平均 距離	土 量	残 土	不足土	平均 距離	土 量	残 土	不足土	平均 距離	土 量	平均 距離	土 量		
				m	m	m	m2	m2	m3		m3	m3	m3	m3	m3	m3	m	m3	m3	m3	m	m3	m3	m3		m
粘性土				19.10			0.90																			
粘性土	10.00	10.00		26.10		261.0	0.90	234.9				234.9				234.9							234.9			
粘性土	20.00	10.00		26.20		262.0	0.90	235.8				235.8				235.8							235.8			
粘性土	30.00	10.00		24.40		244.0	0.90	219.6				219.6				219.6							219.6			
粘性土	40.00	10.00		33.30		333.0	0.90	299.7				299.7				299.7							299.7			
粘性土	50.00	10.00		35.50		355.0	0.90	319.5				319.5				319.5							319.5			
粘性土	60.00	10.00		33.40		334.0	0.90	300.6				300.6				300.6							300.6			
粘性土	70.00	10.00		26.10		261.0	0.90	234.9				234.9				234.9							234.9			
粘性土	71.00	1.00		31.10		31.1	0.90	28.0				28.0				28.0							28.0			
計		71.00				2,081.1		1,873.0			1,873.0				1,873.0							1,873.0				